



Airtightness Testing Report

Prepared for:

Unit 1 Wellington Lane
Bristol, BS6 5PY

On behalf of:

Ben East, Earthwise Construction

Author:

Paul Jennings

Date:

20th December 2016

Reference:

P3382-02

DOCUMENT HISTORY

Role	Name	Date
Author	Paul Jennings	20 th December 2016
Checked	Alex Baines	21 st December 2016
Authorised	Linda Forbes	21 st December 2016

Design recommendations and specifications provided in this report are based on the best professional endeavours of the authors. All calculations are based on the best information available to us at the time of report production. Where third party equipment is referred to we rely on manufacturer performance statements, guarantees and warranties. We are not liable for any errors in calculations or omissions resulting from data provided by the customer or third parties.

Encraft works to all relevant professional standards and holds professional indemnity insurance as consulting engineers.

CONTENTS

Executive Summary		4
1.0	Introduction	5
2.0	Testing procedures	6
2.1	Set-up	6
2.2	Measurement procedures	6
2.3	Dwelling air volume	6
2.4	Equipment calibration	7
3.0	Leakage observations	8
3.1	Leakage associated with openings: windows, doors and rooflights	8
3.2	Leakage associated with service penetrations: ducts, pipe and cables	9
Appendix I	Set-up images	10
Appendix II	Negative Pressure Differential vs Airflow Data Set	11
Appendix III	Positive Pressure Differential vs Airflow Data Set	14
Appendix IV	Air Leakage Certificate	17

EXECUTIVE SUMMARY



The results achieved in the acceptance Airtightness Testing of the newbuild infill house at Unit 1 Wellington Lane in Bristol, carried out on 6th December 2016, are detailed in the table below:

Testing carried out by:	Test Engineer: Paul Jennings
Target Air Changes, ACH⁻¹ @ 50 Pa:	< 0.6 ACH⁻¹ @ 50 Pa (Passivhaus)
Achieved Air Changes, ACH⁻¹ @ 50 Pa:	0.66
Achieved Air Permeability, m³/hr/m² @ 50 Pa:	0.57
Data consistency, r² (requirement, r² > 0.98):	1.000
Slope, n (requirement, 0.5 < n < 1.0):	0.69

This is an unsatisfactory result as the house fails to meet the newbuild Passivhaus airtightness target, although by a very small margin. The key area of air leakage appears to be:

- Associated with the centre pillars of the two rear doors on the ground floor;

Full information on the test set-up and procedure is detailed in Appendix I and the test data for the depressurisation and pressurisation tests carried out is provided in the subsequent appendices. An Air Leakage Certificate is included as the final Appendix.

1.0 INTRODUCTION

This report documents the air leakage testing and leakage investigations undertaken by Encraft for Ben East of Earthwise Construction at the newbuild Passivhaus at Unit 1, Wellington Lane in Bristol, carried out on 6th December 2016. We present direct observations from what was noted during our attendance on site, together with recommendations for what to do next, in terms of both investigative and/or remedial work, if required.

The purpose of this report is to:

- Detail the measurements recorded and the test procedures followed
- Provide a photographic record of the test configuration, including any temporary sealing undertaken, and pictures of any significant leakage issues identified
- Confirm the air tightness result achieved
- Identify typical and atypical airtightness faults that did or may impede successful delivery of the required airtightness standard
- Provide air leakage certificates for buildings where conforming airtightness tests were completed.

2.4 Equipment calibration

All test equipment and accessories are calibrated. The table below provides details of the equipment and the calibration validity for each:

Equipment	Serial No.	Calibration expiry date
Retrotec 300 DucTester	Serial No: 3LFT00000383	Expires 10 th March 2017
Retrotec DM-2A Digital Gauge	Serial No: 208847	Expires 6 th March 2017
Testo 511 Digital Barometer	Serial No: 39109073/311	Expires 11 th January 2017
Testo 110 Digital Thermometer	Serial No: 33955502/310	Expires 11 th January 2017

3.0 LEAKAGE OBSERVATIONS

Leakage sites identified in the building tested are grouped into categories and described in detail below. Photographs, including thermographic images where applicable, are provided for key leakage sites where possible.

3.1 Leakage associated with openings: windows, doors & rooflights

Substantial leakage was identified occurring on the two rear ground floor doors, particularly at the top and bottom of the centre posts and also on the handles.



Comparative airtightness testing was carried out after minimising the leakage associated with the two pairs of rear doors on the ground floor by temporary sealing at three locations, as shown above. These were (a) the top of the centre columns, (b) the bottom of the centre columns and (c) the door handles. This made a measurable difference in a comparative pair of depressurisation tests, undertaken at approximately 50 Pa, with an air change rate with the temporary sealing in place of 0.64 AC/hr @ 50 Pa.

3.2 Leakage associated with service penetrations: ducts, pipes & cables

Considerable leakage was identified around a DIRGO in one of the downstairs bathrooms, which was poorly fitted, possibly due to the very limited space available within the timber framing of the boxing. This was removed and the end of the waste pipe temporarily sealed for the duration of testing. The installation of this DIRGO needs to be improved to achieve a satisfactory level of airtightness in the final house.











3.2.1 End of waste temporarily sealed after DIRGO removed

No other significant areas of leakage were identified in the house.

APPENDIX I – Set-up images

Site Address: Unit 1, Wellington Lane, Bristol, BS6 5PY

	
<p>A1.1) External view of test equipment mounted in window board fitted in open window off lounge on first floor</p>	<p>A1.2) Internal view of test equipment mounted in window board fitted in open window off lounge on first floor</p>
	
<p>A1.3) Temporary seal to external terminal of MVHR duct through rear side wall</p>	<p>A1.4) Temporary seal to external terminal of MVHR duct through rear wall</p>
	
<p>A1.5) Temporary seal to toilet waste</p>	<p>A1.6) Temporary seal to basin waste</p>
	
<p>A1.7) Temporary seal to waste through floor for connection from washing machine</p>	<p>A1.8) Temporary seal to incomplete waste from bath, ground floor</p>

APPENDIX II – Negative Pressure Differential vs Airflow Data Set

Site address: Unit 1, Wellington Lane, Bristol, BS6 5PY

Date: 6th December 2016 Time: 15:48 to 16:30

Environmental Conditions:

Barometric Pressure: 102.4 KPa Wind speed: 0.2 m/s

Temperatures, initial: Indoors: 11.7 °C Outdoors: 8.8 °C

Temperatures, final: Indoors: 12.6 °C Outdoors: 8.0 °C

Test Data:

At least **10** static pressures taken for **10** seconds each.

A minimum of **10** induced pressures taken for **>20** seconds each.

Existing Pressure Differentials (Static pressure):

Baseline, initial [Pa]	0.4	0.4	0.3	0.4	0.4	0.3	0.4	0.5	0.4	0.2
Baseline, final [Pa]	0.5	0.3	0.3	0.0	0.2	0.3	0.2	0.1	0.2	0.3

Static Pressure Averages:	initial [Pa]	ΔP_{01}	0.37	ΔP_{01-ve}	0.00	ΔP_{01+ve}	0.37
	final [Pa]	ΔP_{02}	0.24	ΔP_{02-ve}	0.00	ΔP_{02+ve}	0.24


Results:

All results are compared to the standards set in Building Regulations 'Approved Document L1A – Conservation of fuel and power in new dwellings (2010)'. Results are calculated using the formulae set out in ATTMA TSL1 (Appendix A).


Readings collected are detailed below:

Reading	1	2	3	4	5	6	7	8	9	10	11	12
Induced Pressure [Pa]	-63.7	-59.8	-55.5	-49.1	-43.5	-40.3	-37.3	-33.2	-30.4	-27.2	-23.8	-20.7
Total flow, Q_r [m ³ /h]	204.3	194.5	183.4	170.4	158.0	149.1	141.2	131.4	124.3	115.9	104.4	93.6
Corrected flow, Q_{env} [m ³ /h]	193.7	184.4	173.8	161.5	149.8	141.4	133.9	124.6	117.8	109.9	99.0	88.7
Error [%]	0.3%	-0.3%	-1.1%	-0.1%	0.6%	-0.1%	-0.3%	0.5%	0.8%	1.4%	-0.1%	-1.6%

G1: Graph of imposed pressure differentials, Depressurisation, Unit 1, Wellington Lane, Bristol, BS6 5PY:



G2: Graph of imposed pressure differential against airflow, Depressurisation, Unit 1, Wellington Lane, Bristol, BS6 5PY:



Depressurisation Test Results – Unit 1, Wellington Lane, Bristol, BS6 5PY						
	Results				Results	Uncertainty
Correlation, r^2	1.000	95% confidence limits		Air flow at 50 Pa, Q_{50} [m ³ /h]	163.1	+/-0.7%
Intercept, C_{env} [m ³ /h.Pa ⁿ]	11.3	10.6	11.9	Permeability at 50 Pa, AP_{50} [m ³ /h.m ²]	0.57	+/-0.8%
Slope, n	0.68	0.67	0.70	Equivalent leakage area at 50 Pa [cm ²]	81.3	+/-0.7%
				Air changes, n_{50}	0.65	+/-0.8%

APPENDIX III – Positive Pressure Differential vs Airflow Data Set

Site address: Unit 1, Wellington Lane, Bristol, BS6 5PY

Date: 6th December 2016 Time: 16:45 to 17:02

Environmental Conditions:

Barometric Pressure: 102.4 KPa Wind speed: 0.2 m/s

Temperatures, initial: Indoors: 12.6 °C Outdoors: 8.0 °C

Temperatures, final: Indoors: 12.6 °C Outdoors: 7.8 °C

Test Data:

At least **10** static pressures taken for **10** seconds each.

A minimum of **10** induced pressures taken for **>20** seconds each.

Existing Pressure Differentials (Static pressure):

Baseline, initial [Pa]	0.5	0.3	0.3	0.0	0.2	0.3	0.2	0.1	0.2	0.3
Baseline, final [Pa]	0.5	0.4	0.6	0.6	0.8	0.6	0.4	0.4	0.8	0.6

Static Pressure Averages:	initial [Pa]	ΔP_{01}	0.24	ΔP_{01-ve}	0.00	ΔP_{01+ve}	0.24
	final [Pa]	ΔP_{02}	0.57	ΔP_{02-ve}	0.00	ΔP_{02+ve}	0.57


Results:

All results are compared to the standards set in Building Regulations 'Approved Document L1A – Conservation of fuel and power in new dwellings (2010)'. Results are calculated using the formulae set out in ATTMA TSL1 (Appendix A).


Readings collected are detailed below:

Reading	1	2	3	4	5	6	7	8	9	10	11	12
Induced Pressure [Pa]	67.4	61.0	54.0	49.2	44.9	41.3	37.9	34.2	31.4	29.7	26.1	21.1
Total flow, Q_r [m ³ /h]	205.2	193.3	178.9	166.3	154.9	145.5	137.4	127.9	121.8	116.5	106.0	91.1
Corrected flow, Q_{env} [m ³ /h]	201.1	189.4	175.3	162.9	151.7	142.5	134.6	125.3	119.3	114.2	103.9	89.3
Error [%]	-0.7%	0.3%	1.1%	0.3%	-0.4%	-0.8%	-0.4%	-0.3%	0.7%	0.3%	0.0%	-0.1%

G3: Graph of imposed pressure differentials, Pressurisation, Unit 1, Wellington Lane, Bristol, BS6 5PY:



G4: Graph of imposed pressure differential against airflow, Pressurisation, Unit 1, Wellington Lane, Bristol, BS6 5PY:



Pressurisation Test Results – Unit 1, Wellington Lane, Bristol, BS6 5PY						
	Results				Results	Uncertainty
Correlation, r^2	1.000	95% confidence limits		Air flow at 50 Pa, Q_{50} [m ³ /h]	165.2	+/-0.5%
Intercept, C_{env} [m ³ /h.Pa ⁿ]	10.8	10.4	11.3	Permeability at 50 Pa, AP_{50} [m ³ /h.m ²]	0.57	+/-0.7%
Slope, n	0.70	0.68	0.71	Equivalent leak- age area at 50 Pa [cm ²]	82.4	+/-0.5%
				Air changes, n_{50}	0.66	+/-0.7%

APPENDIX IV – Air Leakage Certificate



securing your energy future

Air Leakage Certificate

In accordance with BS EN 13829 and ATTMA TSL1 (2016)

Building Tested:		Unit 1, Wellington Lane, Bristol, BS6 5PY
Test Date:		6 th December 2016
Test Engineer:		Paul Jennings, Encraft
Certificate No:		P3382-C01

This is to certify that the above named dwelling has been tested for air leakage in accordance with the BS EN 13829:2001 methodology and the requirements of ATTMA as specified in TSL1 (2016). The average Leakage Characteristics of the dwelling were recorded as follows:

Airflow @ 50 Pa:		164.1 m ³ /hr	
Air Permeability @ 50 Pa:		0.57 m ³ / (hr.m ²)	
Air Change Rate @ 50 Pa:		0.66 ACH ⁻¹	
Data consistency, r ² (requirement, r ² > 0.98):		1.000	
Slope, n (requirement, 0.5 < n < 1.0):		0.69	
Intercept, C _{env} :		11.05 m ³ / (hr.Pa ⁿ)	
Test Parameters			
Envelope, A _E :		288.5 m ²	
Volume, V:		250.2 m ³	
Env. Calc. prepared by:		Adam Moring, Encraft	
Initial Offset Pressure	0.37 Pa	Final Offset Pressure:	0.57 Pa
Initial Inside Temperature:	11.7°C	Final Inside Temperature:	12.6°C
Average Outside Temperature:	8.3°C	Barometric Pressure:	102.4 kPa

This certificate should be read in conjunction with the full airtightness test report P3382-02 and associated test method statement.

Signed: _____ Name: Paul Jennings Date Issued: 21st December 2016

Position: Air Leakage Specialist