

Client:	AD Mechanical		
Project:	Pamber Heath		
System:	MVHR		
Apartment Type/No:	Plot 7		
Level:		Drg Ref:	



### Commissioning Certificate

<b>Fan</b>	Titon		Type:	HRV3 HMB-LH
			Size:	
<b>System Design</b>	Type 4		<b>To Comply with Part F Building Regulations</b>	
<b>AIR FLOW MEASUREMENTS (EXTRACT) - SYSTEM 3 AND 4 ONLY</b>				
Room Reference (Location of Terminals)	Measured Air Flow High Rate (l/s)	Design Air Flow High Rate (l/s)	Measured Air Flow Low Rate (l/s)	Design Air Flow Low Rate (l/s)
Kitchen	33.75	13	33.4	9.5
Bathroom	17.8	8	16.25	5.9
En-Suite 1				
En-Suite 2				
En-Suite 3				
En-Suite 4				
WC				
Utility				
<b>Total</b>	<b>51.55</b>	<b>21</b>	<b>49.65</b>	<b>15.4</b>
<b>Notes:</b>				
<b>AIR FLOW MEASUREMENTS (SUPPLY) - SYSTEM 3 AND 4 ONLY</b>				
Room Reference (Location of Terminals)	Measured Air Flow High Rate (l/s)	Design Air Flow High Rate (l/s)	Measured Air Flow Low Rate (l/s)	Design Air Flow Low Rate (l/s)
Living Area	34.1	11.7	30.3	8.6
Dining Room				
Study				
Bedroom 1	22.8	9.3	20.1	6.9
Bedroom 2				
Bedroom 3				
Bedroom 4				
Bedroom 5				
Bedroom 6				
<b>Total</b>	<b>56.9</b>	<b>21</b>	<b>50.4</b>	<b>15.5</b>
<b>Notes:</b>				
<b>TEST EQUIPMENT</b>				
Schedule of air flow measurement equipment used				
	Make & Model	Serial Number	Date of last UKAS calibration	
	Testo 417	61973430	20/10/2020	
<b>OBSERVATIONS:</b>				
<b>CONCLUSIONS:</b> Passed				
<b>Competent Persons Scheme/ Registration No (if applicable):</b> 209808				
Date:	20-Nov	Engineer :	Chris Rowe	Approved by: A Gaeta

Registered Office: Lincoln Road, Cressex Business Park, High Wycombe, Bucks HP12 3RH.  
Company Reg: 02639467

