


https://www.lowenergybuildings.org.uk/

Project name Longwall house

Project summary Refurbish and extend a 3 bedroom detached house to a 4 Bedroom , 2 bathroom home and new detached single storey home office , to achieve approximately AECB silver standard. , Project undertaken by SJ Construction



Project Description

Projected build start date

Projected date of occupation	
Project stage	Occupied
Project location	Wallingford, Oxfordshire, England
Energy target	other
Build type	Mixed
Building sector	Private Residential
Property type	Detached
Existing external wall construction	Masonry Cavity
Existing external wall additional information	additional external wall insulation added to existing elements
Existing party wall construction	

Floor area	250 m²
Floor area calculation method	APPROX

Project team

Organisation	
Project lead	James Ingram
Client	private
Architect	
Mechanical & electrical consultant(s)	
Energy consultant(s)	
Structural engineer	
Quantity surveyor	
Other consultant	AECB Forum / Green building forum
Contractor	S J Construction

Design strategies

Planned occupancy	Family home and office
Space heating strategy	GSHP with UFH and rads to upper floor , wood burner in lounge
Water heating strategy	GSHP
Fuel strategy	Mains supplied electricity, no mains gas
Renewable energy generation strategy	Possible future addition PV , depending on planning , as site is a conservation area
Passive solar strategy	
Space cooling strategy	
Daylighting strategy	
Ventilation strategy	Trickle vents and Mechanicial extraction from ktchen / bathrooms
Airtightness strategy	Attention to detailing during refurb.
Strategy for minimising thermal bridges	External wall insulation on existing cavity walls
Modelling strategy	
Insulation strategy	Working to approximate AECB Silver Standard
Other relevant retrofit strategies	Ducting/ pipework supplied for future use of onsite well for water supply to toilet, washing machine and garden use
Other information (constraints or opportunities influencing project design or outcomes)	250m2 includes wooden kit build home office

Energy use

Fuel use by type (kWh/yr)

Fuel	previous	forecast	measured
Electri			9705
С			
Gas			
Oil			
LPG			
Wood			

Primary energy requirement & CO2 emissions

	previous	forecast	measured
Annual CO2 emissions (kg CO2/m².yr)	-	-	23
Primary energy requirement (kWh/m².yr)	-	-	97

Renewable energy (kWh/yr)

Renewables technology	forecast	measured
none		
-		
Energy consumed by generation		

Airtightness (m³/m².hr @ 50 Pascals)

	Date of test	Test result
Pre-development airtightness	-	-
Final airtightness	-	-

Annual space heat demand (kWh/m².yr)

	Pre-development	forecast	measured
Space heat demand	-	-	-

Whole house energy calculation method

Other energy calculation method	No calculations made , other than by GSHP supplier for sizing equipment
Predicted annual heating load	-
Other energy target(s)	

Building services

Occupancy	Family of 5 and home office
Space heating	GSHP , with UFH and rads
Hot water	GSHP using mains pressure cylinder
Ventilation	standard

Controls	Weather compensation
Cooking	Electric
Lighting	Low energy lighting throughout
Appliances	Use of existing
Renewables	none
Strategy for minimising thermal bridges	external wall insulation

Building construction

Storeys	2
Volume	250m³
Thermal fabric area	
Roof description	Pitched, Hipped Gable 400mm quilt insulation
Roof U-value	
Walls description	Main house; Existing walls; Acrylic render / 70mm EPS / Brick / 60mm filled cavtiy / brick / 2 coat plaster. New work; Cedar clad / Durablock / 100mm filled cavity, slab 32 / durablock / 2 coats plasterOffice; German timber frame kit build
Walls U-value	0.25W/m² K
Party walls description	
Party walls U-value	
Floor description	Screed with UFH on 100mm PUR
Floor U-value	
Glazed doors description	Door to same standard as windows
Glazed doors U-value	
Opaque doors description	
Opaque doors U-value	
Windows description	German manifactured double glazed, oak ,high spec windows and doors on main houseGerman triple glazed soft wood windows on home office
Windows U-value	1.50W/m² K uninstalled
Windows energy transmittance (G-value)	
Windows light transmittance	
Rooflights description	Velux double glazed rooflights
Rooflights light transmittance	
Rooflights U-value	1.40W/m² K uninstalled

Project images





